

Scheduled Tasks

Job# 370 to 370, Start Date 03/05/2014 to 03/18/2014

Job#	Name	Task#	Name
<b>Wednesday, March 05, 2014</b>			
370	Apanovitch Residence		
		1425.000	Builders Trades
<b>Thursday, March 06, 2014</b>			
<b>Friday, March 07, 2014</b>			
370	Apanovitch Residence		
		1525.000	Slab Prep
<b>Saturday, March 08, 2014</b>			
<b>Sunday, March 09, 2014</b>			
<b>Monday, March 10, 2014</b>			
370	Apanovitch Residence		
		1525.000	Slab Prep
<b>Tuesday, March 11, 2014</b>			
370	Apanovitch Residence		
		1525.000	Slab Prep
<b>Wednesday, March 12, 2014</b>			
370	Apanovitch Residence		
		1550.000	Slab Inspection
<b>Thursday, March 13, 2014</b>			
370	Apanovitch Residence		
		1575.000	Slab Pour
		1675.000	Mason Labor
<b>Friday, March 14, 2014</b>			
370	Apanovitch Residence		
		1600.000	Slab Strip
		1625.000	Stucco Grade
		1650.000	Layout
		1667.000	Material Trailer
		1675.000	Mason Labor
<b>Saturday, March 15, 2014</b>			
<b>Sunday, March 16, 2014</b>			
<b>Monday, March 17, 2014</b>			
370	Apanovitch Residence		
		1660.000	Block Load
		1675.000	Mason Labor
		1700.000	Beam Labor
<b>Tuesday, March 18, 2014</b>			
370	Apanovitch Residence		

Scheduled Tasks

05/14/14

Continued...

---

<b>Job#</b>	<b>Name</b>	<b>Task#</b>	<b>Name</b>
		1700.000	Beam Labor

---